

Monthly Bulletin



DIVISION:
Infrastructure

BUSINESS UNIT:
A380 South Devon Link Road

OFFICE / SITE:
Kingskerswell, Devon

VERSION
18

A380 South Devon Link Road

Welcome to the August issue of the monthly bulletin. The most visible development of the project since the last edition has been the traffic realignment on the A380 approach to the Penn Inn roundabout near Sainsbury's. This is the first of a series of realignments as sections of the new road are completed, which will create space for the construction of the south section of the flyover and further road widening.

In August pedestrians using the footpaths along the current A380 will be directed to use a safe route up Aller Brake Road and along St Luke's Road as we undertake further drainage work along the carriageway. This alternative route will be signposted.

Later this month we will be installing the beams for Structure 34, the Torbay Ring Road Underbridge. This is a larger installation and will involve overnight closures of Hamelin Way. These closures will be signed in advance and an approved diversion route will be available on our website.

We will also be carrying out work in the area of Edginswell Lane below Hamelin Way. During the main phase of work, traffic will be under a priority control or traffic lights if necessary. This traffic control will be in place for several months. There will be a road closure in this area from Tuesday 19th August to Friday 22nd August. An approved diversion route will be signposted to assist motorists.

Likewise, Old Newton Road, in the area of Galliford Try's site office will also require a closure for several days as drainage work is undertaken. The date of this operation is yet to be confirmed with the local authorities but residents, businesses and road users will be notified in advance of the closure.

Below is further information of work due to take place over the next few weeks. Where appropriate we have included the 'S' numbers for structures along the project. For a complete list go to the South Devon Link Road website <http://southdevonlinkroad.co.uk/about-us/link-road-structure-numbers>

North Section – Penn Inn roundabout to The Barn Owl pub

July commenced / completed works

- Extension of bus stop adjacent to McDonald's on Penn Inn roundabout completed.
- Preparatory works for surfacing of new A380 near Sainsbury's completed.
- Work on new car park realignment at Sainsbury's completed.
- Excavations for widening a 150m section of existing A380 adjacent to Addison Road commenced (new southbound on-slip road).
- Realignment of sections of the existing A380 between Penn Inn and Aller commenced.

August / September planned works

- Earthworks at ramp to Penn Inn flyover north abutment to be completed (S01).
- Realignment of southbound bus stop at Penn Inn to commence.
- Realignment of southbound traffic on slip to commence.
- Piling for Penn Inn flyover south abutment to commence (S03).
- Installation of safety barriers on top of the retaining walls at Sainsbury's to continue (S06).
- Works on retaining walls at Aller, adjacent to the railway, to continue (S08, S09).
- Reinstatement works to private gardens in Aller Park Road to be completed.
- Masonry wall in vicinity of Hanson's Quarry to continue (S5G).
- Construction of new junction between Aller Brake Road and St Marychurch Road to commence.

South Section – The Barn Owl to Hamelin Way

July commenced / completed works

- Piling at Aller Road Overline Bridge completed (S11).
- Concrete works at Aller Road Overline Bridge commenced (S11).

August / September planned works.

- 270m-long reinforced earth wall at Aller Railway Tunnel to continue (S10).
- Concrete bankseat along Aller Railway Tunnel to commence (S10).
- Elmcroft Link Road to be completed and opened to traffic.
- Main earthworks excavations north and south of Maddacombe Road to continue.
- Beams to be installed at Maddacombe Road Overbridge (S13).
- Reinforced concrete works at Yon Street Overbridge to continue (S14).
- Yon Street Overbridge beams to be installed (S14) – approx 2nd week in September.
- Opening of over 10s play park in Kingskerswell.
- Reinforced concrete works at Gas Main structure to continue (S36).
- Reinforced concrete works to continue at Torbay Ring Road Underbridge (S34).
- Torbay Ring Road Underbridge beams to be installed (S34) – 21st to 24th August inc. (overnight).
- Edginswell Lane Underbridge abutments to commence (S35).
- Edginswell Lane drainage works and manhole to be constructed (road closure 19-22 August).
- Embankment fill at Edginswell to continue.
- Landscaping and drainage works to continue along entire south section.

Community Liaison Group

The Community Liaison Group meets regularly at the Galliford Try site office in Kingskerswell. The majority of the group comprises residents as well as representatives from Torbay Council, Devon County Council and the contractor Galliford Try. The next meeting is scheduled for 4th September.

Group members can ask questions on your behalf about aspects of the construction of the road, as well as pass on information regarding temporary road changes and news on forthcoming developments.

If you would like to get in touch with the representative for your area, contact details, locations and minutes of all previous meetings can be found at www.southdevonlinkroad.co.uk/community-liaison-group

Communications

The Galliford Try public liaison team Tracey Waygood and Patrick Beasley can be contacted on 01626 357729 or 01626 233019 or by email at: A380.SDLR@gallifordtry.co.uk

- For the most up to date information such as planned roadworks or overnight operations please look at our website www.southdevonlinkroad.co.uk
- The website also contains detailed information about the full South Devon Link Road programme, a comprehensive map, an FAQ section, aerial photographs and predicted views of the finished project as well as features such as time lapse footage and aerial videos.
- Our newsletters are printed and distributed to homes alongside the South Devon Link Road. The latest issue and all earlier issues can be seen by going to the links below:
Newsletter summer 2014 [Summer](#) **Newsletter winter 2013/2014** [Winter](#)
Newsletter spring 2013 [Spring](#) **Newsletter winter 2013** [Winter](#)
- If you are reading a printed version of this and would like to receive the monthly bulletin direct by email in the future please register at www.southdevonlinkroad.co.uk/signup
- If you no longer wish to receive the bulletin, please email A380.SDLR@gallifordtry.co.uk



The total cost of the South Devon Link Road is estimated to be £110m. The Department for Transport has paid £76.39m towards the project. The balance is being shared equally between Torbay Council and Devon County Council, with Teignbridge District Council making a £500k contribution.